Machine Pre-start / LOTO Checklist

Machine pre-start and lockout-tagout checks with isolations, PPE, and operator sign-off. Printable checklist. * = required.

Date *

Time *

Machine / asset ID *

Operator name *

Pre-start checks (tick if OK) *

- ☐ Guards fitted & secure
- ☐ Area clear of debris
- ☐ Work instruction / SOP available
- ☐ Emergency stop tested
- ☐ PPE worn for task

LOTO isolations applied *

- ☐ Energy sources identified
- ☐ Stored energy released
- ☐ Affected people notified
- ☐ Locks / tags applied
- ☐ Try-start confirmed zero energy

Safe to operate / work? *

- ○ Yes
- ○ No — do not proceed

Notes / defects

Operator signature *

Name: _____ Date: _____

Supervisor signature *

Name: _____ Date: _____